

November 23, 2020

Education Learning Centre Update #3

The new ELC building is under construction and moving along in line with the current construction schedule. The contractor has completed 8-10% of the work of the contract at this point.



They have completed ESC (Erosion and Sediment Control) work, site fencing is in place, Como Lake storage shed has been demolished and removed from the site and much of the bulk excavation, footings formwork and pouring of foundation footings has taken place or is underway.

At the same time, they are working on underground plumbing and electrical and are prepared to complete the connection to the sanitary system line under the lane between Winslow Centre and Como Lake Middle.

This work should be taking place in the next week or so, as currently it has been delayed by the weather.

We can expect to see the ground floor slab begin to be poured by January and structural steel will begin to arrive on site. By February, we may expect to see the steel deck going on the second floor.





Yours Truly,
The Education Learning Centre Steering Committee

Patricia Gartland
Superintendent

Chris Nicolls
Secretary-Treasurer/CFO

Ivano Cecchini
Executive Director