

SD43 Capital Projects Update – December 2016

Name	Stage	Update/Milestone
École Banting Middle	Tender and Contract Award	The demolition of the west side of the building was completed this fall and this area will be the site of the new building. The building permit has been received from the City and the project is currently in the tender and contract award phase.
Blakeburn Elementary	Construction	This four classroom addition is nearing substantial completion. School occupancy of the space is anticipated in early 2017.
Centennial Secondary	Construction	The Technical Education portion of the building was opened for classes in September. The finishing work in the remainder of the main building is occurring.
Minnekhada Middle	Design	This project is being designed in anticipation of Ministry funding and approval. The architects and consultants are now at the working drawings stage for the building.
École Moody Middle School of the Arts	Construction	Construction is well underway and installation of the interior drywall has begun. For more updates, please see the school website .
Smiling Creek Elementary	Construction	Construction began in the summer of 2016. The foundation is complete. The contractor is working on pouring the concrete for the wall panels. The school is projected to be open in September, 2018.
École Glen Elementary	Construction	This four classroom addition is currently under construction with framing set to begin shortly. The addition is projected to be open in September, 2018.



École Glen Elementary addition - December 2016



Blakeburn Elementary addition - December 2016

To stay continually up-to-date, please visit our [Capital Projects webpage](#)